

**Manchester Municipal Complex
Construction Progress Review
Two Week Summary**

Reporting Date: Tuesday, 10/16/12

Week of 10/9/12

Police Building

1. Kone continued installation of 2500# elevator.
2. Noonan continued finish painting.
3. Donnegan continued installation of rolling storage and evidence storage.
4. Universal Décor continued installation of carpet tile in stall 3rd floor.
5. NPI continued installation of misc. plumbing fixtures
6. Longchamps continued misc. electrical at top and bottom of elevator shaft.
7. NPI continued to balance ERU-3.

Sitework

1. Construx continued to finish Vehicle Storage foundation.
2. Bantis continued installation of drainage at Vehicle Storage.
3. Outdoor Pride continued landscape/ hardscapes.
4. Four Season Fence continued install of historic fence panels.

Week of 10/15

Police Building

1. Noonan to continue finish paint.
2. Eaton to continue install of doors and hardware.
3. Metro to tape and sand elevator lobby.
4. Metro to tape stair way drywall.
5. Advance Sports Floor to install PT flooring.
6. NPI to continue to balance ERU's.
7. Kone to continue elevator work.
8. LEI to conduct fire alarm testing.
9. Donnegan to continue installation of locker and mobile storage.
10. Overhead door to adjust and finish coiling doors.
11. ACC to install vapor mitigation in basement.

Site work

1. Banits to continue to prepare Vehicle Storage Eat Parking lot.
2. Construx to continue steel erection at Vehicle Storage.

