Manchester Municipal Complex Construction Progress Review Two Week Summary

Reporting Date: Tuesday, 9/25/12

Week of 9/17

Police Building

- 1. Advanced continued to flood ceilings on second floor.
- 2. Noonan finish painted 3rd floor walls and ceilings.
- 3. NPI began installation of access doors.
- 4. Sweeper began installation of hardware on cell doors.
- 5. NPI continued to balance AHU's.
- 6. Kone continued installation of 2500lb Elevator.
- 7. CPI continued rifle range flooring.
- 8. Galaxy continued installation of front curtainwall.
- 9. Galaxy continued installation of balcony panel and rail install.
- 10. Longchamps continued fire alarm testing.
- 11. Noonan continued painting cell ceilings and walls.
- 12. NPI continued installation of plumbing finishes in cells.
- 13. Granite State continued installation of bath accessories and toilet partitions.

Site work

- 1. Outdoor Pride continued landscaping second phase.
- 2. Four Season installed historic fence panels.
- 3. Construx continued construction of Vehicle Storage foundation.
- 4. GCAAA continued installation of gates at police and Triangle parcels.
- 5. Bantis continued excavation for underground plumbing at Vehicle Storage.

Week of 9/24/12

Police Building

- 1. Kone to continue installation of 2500# elevator.
- 2. CPI to install cell resin flooring.
- 3. Noonan to continue finish painting 2nd floor walls and ceilings
- 4. Donnegan to begin installation of rolling storage and evidence storage
- 5. ACC to continue to mitigate 1st floor rubber rooms and basement.
- 6. Universal Décor to begin installation of carpet tile in stall 3rd floor.

- 7. Noonan to begin finish painting ceilings at Community police and storage areas.
- 8. NPI to continue installation of misc. plumbing fixtures
- 9. Longchamps to continue misc. electrical at top and bottom of elevator shaft.
- 10. NPI to continue to balance ERU-3.

Site work

- 1. Construx to finish Vehicle Storage foundation.
- 2. Bantis to continue installation of drainage at Vehicle Storage.
- 3. Outdoor Pride to continue landscape/ hardscapes.
- 4. Four Season Fence to install historic fence panels.