Manchester Municipal Complex
Construction Progress Review
Two Week Summary

Reporting Date: Tuesday, 5/1/12

Week of 4/23

Maintenance building

1. Complete owner/ arch punch list

Admin Building

1. NPI/LEI to start equipment prepare for commissioning.
2. NPI to continue to insulate basement piping.
3. Noonan to paint stair 1 and 2.
4. ACC to continue acoustic GWB caulking.
5. Noonan to continue to paint duct work.
6. LEI to complete cable tray install.
7. LEI to continue finish electric lighting and devices.
8. Universal to continue to install EFIS system.
9. Universal Décor to begin flooring in toilet rooms.
10. Melanson to continue to install roof coping.
11. Galaxy to continue to install interior glass.
12. Aubin to install finish millwork on 3rd floor.
13. Kone to begin elevator install.

Police Building

1. Metro to continue interior framing and hanging drywall in stairs and shafts.
2. LEI to switch over to permanent power.
3. NPI to continue in wall rough on third floor.
4. Metro to continue installation of blocking on third floor walls.
5. Metro to continue to hang and tape drywall on second floor.
6. Pynn to continue to install ties and insulation on south face.
7. Pynn to continue to install bricks at west/east faces.
8. Brookside to continue installation of metal panels on south face.

Site work

1. Premier and Thibeault to continue to prep and pour side walks.

2. Thibeault to install loam behind sidewalks.

Week of 4/30

Maintenance building

1. Complete owner/ Arch punchlist

Admin Building

1. NPI/Longchamps to start equipment and prepare for commissioning.
2. NPI to continue to insulate basement piping.
3. ACC to continue acoustic caulking.
4. Noonan to continue painting.
5. Longchamps to continue installation of finish electric lighting and devices.
6. NPI to continue installation of finish plumbing.
7. Universal Décor to begin install of flooring in toilet rooms/IT room.
8. Melanson to begin installation of roof coping.
9. Galaxy to continue to install interior glass.
10. Kone to begin elevator install.
11. Aubin to continue installation of finish mill work 3rd floor.
12. Universal to install drywall in west vestibule.

Police Building

1. Metro to continue interior faming and drywall.
2. NPI/Longchamps to continue MEP rough in basement.
3. Brookside to continue installation of metal panels at drive under and south east face window trim.
4. NPI/Longchamps to continue MEP rough at penthouse.
5. Pynn to continue installation of Brick at west and east elevations.
6. Galaxy to continue window installation.

Site work

1. Thibeault to continue installation of curb.
2. Thibeault to continue loaming landscape areas
3. GCAAA to install gates on Lincoln Street.